CIVIL PRO
...ATORY AS PER ISO/IEC 17025:2005 Certificate No. TC-5548

Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

(For Other Works)

AEE/TDSD/SBE/06/2020-21
28.05.2020

No. 1st & Final Bill
Dt. .....20.....

Division : Dasarahalli
Bill Received No. 0210024/30/5/2020 Sub-Division: T.Dasarahalli
Scheduled Docket No Dated..... Cash Book Voucher No..... dated.....

Name of Work (as per sanctioned estimate) **Improvements of CC drain and CC road Kempegowda Nagara 6th A Cross and 6th B Cross roads in Dasarahalli Ward No 15, T. Dasarahalli sub Division.**

Name of Contractor and Full Address **Hanumantha Raju B T, No.1334, Anjanadri, 7th Main, 11th Cross, WOC Road, 2nd Stage, Mahalakshmi puram, Bangalore-86**

Reference to Agreement No. EE/DD/WO/467/19-20 **Date: 13.12.2019**

Certified that the measurements were taken by me on 07/03/2020 and recorded of pages 225407 to 225409 of measurement Book No. 2255/18-19 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurements were taken by me on 7/3 .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub Division Officer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಜಿ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು 560073.

If Memorandum of Payment **015-20-000010**

1) Total value of work done or supplies made as per account
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in reserve being Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No..... date .....less adjustments
7) Net amount due to or from contractor
   Unadjusted items
8) Advance to contractor for materials brought to site (as detailed) within value of Government materials supplied

Final Bill → 3033458 = 00
IT → 30335 = 00
LWC → 30335 = 00
Roy → 56212 = 00
ESI → 3033 = 00
CGST → 27084 = 00
SGST → 27084 = 00
17408 3=

Net Amount → 2859375 = 00

Contractor's Signature

Received Rs.....(in works)
.....
By Cash and by adjustment of Payment as per memorandum.

Witnesses :

1.

2.

Dated.....

Paid by me by cheque No.....Dated.....

Cash Rs.....

Initials of Officer Making Payment Dated .....

(For use in the Office)

Audited and admitted for Rs. 3033458 = 00
Passed by Cheque for Rs. 2859375 = 00
(Rupees Twenty Eight Lakh Fifty Nine thousand three hundred seventy five only)
by adjustment Rs. 17408 3=

Accounts Superintendent

Exe. Engineer
B.B.M.P. Dasarahalli Division

Signature of Contractor

Executive Engineer

Scanned by CamScanner

		Previous Measurement			Present Measurement			Total Upto Date	
		Qty	Rate	Cost	Qty	Rate	Cost	Qty	Cost
		–	–	–	207.30	1801.23	373395.00	207.30	373395.00
2	Earthwork excavation by manual means in Ordinary soil involving an average horizontal throw upto and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed leveled neatly after breaking of clods complete as per specifications complete as per specifications Chanter.	–	–	–	274.50	147.36	40450.00	274.50	40450.00
3	Providing, laying, spreading and compacting graded stone aggregates to wet mix macadam including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed tipper to site, laying in uniform layers with paver in sub-base / base course on well prepared compacting with vibratory roller to achieve the desired density complete as per specifications. No. 406 with all leads and lifts etc., complete as per the direction of Engineer-in-charge of the work	–	–	–	210.45	2140.17	450399.00	210.45	450399.00
4	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per	–	–	–	98.70	5798.16	572280.00	98.70	572280.00
9	Supplying, fitting and placing TMT bar Fe 500 reinforcement in sub-structure complete as per Technical Specifications complete as per specificationsMORTH Specification No.1600 & 2200	–	–	–	1.63	77346.47	126074.00	1.63	126074.00
5	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification	–	–	–	21.40	7560.87	161809.00	21.40	161809.00
6	Supplying and fixing precast rainforced concee slab 10cm thick including cost of reinforcement as per and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of all materials.	–	–	–	54.00	2361.24	127507.00	54.00	127507.00
7	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 with 25mm down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts to IS9103-1999 ReaffirmecF2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. M30 (at 360Kg per cum	cum				137.25	5572.60	764839.00	137.25	764839.00
8	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery,screed vibratory,power Floater,blade and disc etc., with all lead and lift	sqm			915.00	77.08	70528.00	915.00	70528.00
10	Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work, lead 4 Km a) Basic rate for haulage of materials as per item No. 17.4/KSRRB : M100-4.1 ..... Rs. 2.00 Tonne/Km b) Average earth of work 1.28 Tonne/Km for Rs. 2.00/Km c) Add loading and unloading	Cum			274.50	74.64	20489.00	274.50	20489.00
						Sub Total	2708307.00		
						GST Charges 12%	324997.00		
						Total	3033304.00		

Certificate:

1. This is certify that the Contractor has completed the work satisfactory.
2. The Contractor has cleared the debris from the work spot.
3. The contractor has used his own vehicles for the conveying the debris.
4. There are no departmental issues for the above work.

Scanned by CamScanner